



Date of Issue: 03 April 2018

# Connahs Quay High School Construction Project Update

The latest news from our construction site

## Welcome to the Project/Community Update....

Hello again! A couple of months have passed since our last update, so we thought we'd let you in on what it is we've been up to since our last newsletter.

We are now in week number 37 of 74, with all the boring bits that you can no longer see (foundations, drainage, reduced level digging) complete. As you can see from the images below, we are well on with the main steel frame and external façade.

### Site Address:

Golfryn Lane,  
Connah's Quay,  
Deeside,  
Flintshire  
CH5 4BH

### Site Contact:

#### Project Manager:

Andrew Young

Mobile No: 07966108069

### Kier Website:

<http://www.kier.co.uk/>

## Issue 2

Second Quarter



Ysgol Uwchradd Cei Connah  
Connah's Quay High School



We are now 90% of the way through completing the main steel frame, which includes roof support to carry the roof build up, cladding rails, safety netting and decking.

Although we have all witnessed the severe weather the UK has recently battled with, fortunately this has not stopped our workers on site in continuing the construction of the frame, and below ground drainage works.



Llywodraeth Cymru  
Welsh Government



Drainage



Concrete Column Surrounds



Grouting of steel bases



We value your feedback and comments or questions on this project,  
please email: [construction.liverpool@kier.co.uk](mailto:construction.liverpool@kier.co.uk)

Kier Construction — Northern





## Progress continued....



Ground floor slab preparation



Safety netting – fall arrest system



First floor decking



Stair scaffold



Crane works

## Work experience



Sam Scott is a 17 year apprentice who has just recently completed an 8 week Trainee Construction Programme at Coleg Cambria Collage. After a site visit with a number of students and tutors from the collage, and obtaining his CSCS construction safety card, Sam was offered work experience here on site, with an ambition to become either a joiner or plumber. With site activities currently involving shuttering joinery works, Jennings Groundworks has very kindly offered him the opportunity to shadow Kev for the next few weeks. Kier has issued Sam with a new toolbelt and knee pads to help him get started! So far, Sam is loving the experience!



## Corporate Social Responsibility

### Ground Breaking Ceremony

Ground has officially been broken on the multi-million pound revamp here at Connahs Quay High School and was marked with a ceremony taking place on site here at the school.

Flintshire County Council, Kier staff, and the school head teacher who was accompanied by some of the students attended the ceremony.

For the full story, visit — <http://www.leaderlive.co.uk>



### Open Doors Day

Kier opened their doors across a number of sites, with Connah's Quay taking place Wednesday 21st March. Members of the public had a rare and unique chance to see behind the scenes on a major 'live' construction site.



**OPEN DOORS**  
Get into Construction



### Considerate Constructors Scheme

#### WE ARE REGISTERED!

As mentioned within our last newsletter, we were due our first visit which took place in February. We managed to achieve a very positive score of 39 out of 50, which meets both the client expectation and BREEAM requirements. Our next visit should be in late summer.



### Beam Signing



Flintshire County Council and student representatives from Connahs Quay High School were invited on to site to sign a piece of steel which was then installed within the main frame.

A great way to leave a legacy which will last a lifetime!